

CHAPTER 7: MAJOR PROJECT STATUS REPORT

STATEWIDE TRANSPORTATION IMPROVEMENT PROGRAM (STIP) FOR NEW JERSEY (FY2018-2021)

Federal regulations require that the STIP lists major projects from the previous STIP and identify any significant delays in the planned implementation. The list of major projects from the FY2016-2019 STIP and their statuses is provided below for 31 projects from the regional Highway Program. For the purpose of this exercise, a “major project” is any highway project that has a total four-year program cost over \$7,000,000.

DB #	PROJECT TITLE	FY2016-2019 TOTAL COST	PROJECT STATUS AS OF OCTOBER 2017
Burlington County			
D9912A	South Pemberton Road, CR 530, Phase 2	\$24,124,000	FHWA authorized a cumulative funding up to an amount of \$27,162,251.30 on 4/27/2017 for CON. The project sponsor (Burlington County) has advertised the project for CON. CON work is expected to begin in early 2018.
17612	Rt. 73, CR 534 (Jackson Rd) to Fork Landing (Signals)	\$18,000,000	CON was authorized in FY17 on 9/15/2017.
12415	Route 130, Charleston Road/Cooper Street (CR 630) to Crafts Creek	\$13,907,000	This is an active project. FY18 CON will continue as scheduled.
11411	Route 70, Red Lion Road (CR 685) to Dakota Trail, Pavement	\$9,762,000	Project received authorization to advertise on 5/10/2016 and expects substantial completion by early Nov. 2017.
15321	Route 70, Bridge over Mount Misery Brook	\$7,390,000	This is an active project. PE and ROW phases are added to the project. FY17 DES is delayed to FY21, and FY19 CON is delayed to FY25.
9212C	Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537)	\$7,160,000	This is an active project. FY19 CON will continue as scheduled.
Camden County			
355D	Route 295/42/I-76, Direct Connection, Contract 3	\$230,000,000	This is an active project. FY18 and FY19 CON will continue as scheduled.
355E	Route 295/42/I-76, Direct Connection, Contract 4	\$95,000,000	This is an active project. FY19, FY20, and FY21 CON will continue and extend to FY23.
355A	Route 295/42, Missing Moves, Bellmawr	\$69,959,000	This is an active project. FY19 to FY21 CON will continue as scheduled.
11338	Route 70, Route 38 to Cropwell Road	\$33,430,000	This is an active project. DES was authorized as scheduled in FY16 on 7/5/2016. ROW was authorized as scheduled in FY17 on 3/9/2017. FY19 to FY20 CON will continue and extend to FY22.

DB #	PROJECT TITLE	FY2016-2019 TOTAL COST	PROJECT STATUS AS OF OCTOBER 2017
Camden County (Continued)			
11326A	Route 76, Bridges over Route 130	\$25,000,000	This is an active project. PE was authorized as scheduled in FY16 on 9/6/2016. FY17 DES is delayed to FY18. FY19 CON is delayed to FY20 and FY21.
10341	Route 168, Merchant Street to Ferry Avenue, Pavement	\$15,750,000	This is an active project. A ROW phase is added to the project for FY18 authorization, and FY18 CON is delayed to FY19.
12418	Route 73, CR 721 to NJ Transit Bridge	\$12,429,000	This is an active project. FY18 CON will continue as scheduled.
11416	Route 30, Atco Avenue to Route 206	\$11,448,000	This is an active project. FY17 CON is delayed to FY19.
12313	Route 42, Bridges over Blackwood Railroad Trail	\$9,500,000	This is an active project. A ROW phase is added to the project for FY18 authorization. FY19 CON is delayed to FY20.
11326	Route 76/676, Bridge Deck Replacements	\$8,000,000	This is an active project. CON will continue as scheduled from FY19 to FY21 and extend to FY23.
14322	Route 676, Bridges over North Branch of Newton Creek	\$7,400,000	CON was authorized for \$8,615,000 in FY17 on 8/2/2017.
Gloucester County			
12305	Route 47, Grove St. to Route 130, Pavement	\$10,400,000	This is an active project. FY17 DES is delayed to FY18. A ROW phase is added to this project for FY19 authorization. FY19 and FY20 CON is delayed to FY21 and FY22.
12306	Route 42, Ardmore Ave to Camden County Line, Pavement	\$9,000,000	This is an active project. FY17 ROW is delayed to FY18. FY19 CON will continue as scheduled.
15310	Route 47, Bridge over Route 295	\$8,400,000	This is an active project that graduated from the Study and Development Program. A FY18 ROW is added to the project, and FY19 CON will continue as scheduled.
14363	Route 45, Main Street (CR 672) to Chestnut Street	\$8,355,000	Project has been authorized and substantially completed as of 3/2/2016.
11371	Route 47, Bridge over Big Timber Creek	\$8,200,000	This is an active project. FY18 DES is delayed to FY19. ROW will continue as scheduled. FY21 CON will continue and extend to FY22.
09327	Route 168, Bridge over Big Timber Creek	\$7,800,000	CON was authorized on 9/20/2016.

DB #	PROJECT TITLE	FY2016-2019 TOTAL COST	PROJECT STATUS AS OF OCTOBER 2017
Mercer County			
16354	Rt. 206, Bridges over Stony Brook	\$24,550,000	CON was authorized. Substantial completion is expected by 2/26/2018.
01330A	Route 1, Southbound, Nassau Park Boulevard to Quaker Bridge Mall Overpass	\$14,150,000	CON was authorized in FY17 on 9/19/2017 and should not appear in the FY2018 STIP.
08355	Route 31, Bridge over CSX Railroad	\$12,500,000	CON was authorized in FY16 on 4/29/2016 for \$16,284,000.
D0701	Princeton-Hightstown Road Improvements, CR 571	\$10,000,000	This is an active project. FY18 and FY19 CON will continue as scheduled.
99362	Trenton Amtrak Bridges	\$9,250,000	This is an active project. PE, DES, and ROW will continue as scheduled. FY19-FY23 CON is delayed to FY22-FY24.
L064	Route 206, South Broad Street Bridge over Assunpink Creek	\$7,706,000	This is an active project. FY18 CON is delayed to FY19 and added to DVRPC's Local Program.
12412	Route 95M, Route 175 to Railroad Bridge	\$7,640,000	This is an active project. FY17 CON is delayed to FY18.
14377	Route 195 WB, Route 295 to CR 524/539 (Old York Road)	\$7,410,000	This is an active project. FY19 CON will continue as scheduled.